

Modular Construction in Education

Case Study Of Lynn Fripps Elementary
By Group Study Architecture (GSA) +
Creo Construction Ltd.

Groupe Étude
 Architecture
Group Study

CREO
CONSTRUCTION

What is Modular Construction?



Modular: What is it?

- Built from smaller units - “**modules**”
- Types: **Volumetric and Pre-fabricated panels**
- **Factory-fabricated** off-site using standard dimensions
- Each module includes: **Structure, Services, and Finishes**




Modular: Why Modular?

Time Savings:

- Up to 30% faster project timeline
- Off-site construction minimizes operation disruptions

Safety:

- Reduces on-site activity
- Minimizes safety risks for occupants and workers



Modular: Why Modular?

Reduced Labour

- Increased efficiency

Waste Reduction

- Promotes recycling and sustainable practices



Modular: Pros vs Cons

Pros	Cons
Same durability as traditional construction	Limited sizes due to transportation constraints
Ideal for fast-track projects	Accurate dimension verification required for proper site alignment
Weather independent production	Deposit required before finished product arrives at site
Protected off-site environment prevents mold issues	
Faster, more predictable schedules	

Procurement & Design Process




Process Overview

- Project Initiation and Leadership
- Timeline and Deliverables
- Coordination and Communication
- Capacity and Disruption Goals
- Integration with Academic Schedule



Project Phases



Pre-Design Coordination

Pre-Design



Site Assessment



AHJ



Utility Integration




Construction
Phasing



Schedule
Coordination

Schematic Design | Site Conditions




Parcel Boundaries



Lynn Fripps
Elementary Existing
Building

Portables

Schematic Design | Site Conditions



Parcel Boundaries




Lynn Fripps
Elementary Existing
Building


Portables

Proposed New
Addition

Schematic Design | Site Conditions





Existing South Exit Staircase



Procurement

Procurement




**Coordinated
Project
Environment**



**Contractor
Involvement**



**Efficiency and Cost
Control**




**Challenge
Resolution**





**Project
Procurement
Model**

Design Development | Initial Renders





Design Development | Plan





New Addition

Design Development | Modular Sections





Key Plan



Design Development | Vertical Circulation





Design Development | Entrances





Design Development | Classrooms





Design Development | Washrooms



Design Development | Offices




Design Development | Services



Final Design

- Design has been refined to meet the client's vision and requirements.



Colour & Material Choices

- Takes inspiration from Lynn Fripps Elementary crest
- Seamlessly blend new addition into existing school environment



Collaborative Framework




Improved accuracy



Responsibility Matrix
Developed



Accountability and
Communication





Construction Management + Execution



Construction Management Project Startup





- Develop overall project schedule
- Prepare Procurement documents for the modular supplier
- Manage Submittal & RFI process
- Phased Tendering to award site works early



Construction Management

Concurrent Delivery

Modules are fabricated off-site.





MARCH

APRIL

MAY


JUNE



Site preparation, foundations & services are installed.

Construction Management Concurrent Delivery

- The overlap of site works and off-site modular fabricated cut the overall on-site schedule by roughly **45%** - which is crucial when working within limited unoccupied timeframes on site.



Construction Management Installation

- Modules are driven on a flatbed truck from the factory directly to site.
- All routes, unit sizes, underpasses, and turning radiuses are taken into careful consideration when planning for transportation to site.



Construction Management Installation

- Modules are then craned onto the foundation one unit at a time. This whole process took only **2 days** to complete.
- Modules can be installed one storey at a time, or concurrently.



Construction Management Installation

- Once the modular units are in place, structural connections are completed, followed by systems connections (electrical, sprinkler, mechanical, etc.)
- Exterior envelope and final interior & exterior finishes are then completed.



Construction Management Installation

- Once the modular units are in place, structural connections are completed, followed by systems connections (electrical, sprinkler, mechanical, etc.)
- Exterior envelope and final interior & exterior finishes are then completed.



Construction Management Installation

- Once the modular units are in place, structural connections are completed, followed by systems connections (electrical, sprinkler, mechanical, etc.)
- Exterior envelope and final interior & exterior finishes are then completed.



Final 20% of interior finishes are installed.



Exterior concrete pads, steps and sidewalks are poured.

Construction Management Installation

- Once the modular units are in place, structural connections are completed, followed by systems connections (electrical, sprinkler, mechanical, etc.)
- Exterior envelope and final interior & exterior finishes are then completed.



Construction Management Installation

- Once the modular units are in place, structural connections are completed, followed by systems connections (electrical, sprinkler, mechanical, etc.)
- Exterior envelope and final interior & exterior finishes are then completed.



Timelapse Video



Modular Construction

Key Outcomes & Benefits

- **Lynn Fripps:** from concept to occupancy in 12 months.
- Off-site fabrication and concurrent site work reduced the schedule significantly. Modules arriving water-tight with finishes also reduces on site time.

1.

SPEED & EFFICIENCY



Modular Construction

Key Outcomes & Benefits

- Early collaboration and phased tendering improved budget certainty and reduced change orders.
- Factory-built consistency minimized weather delays and rework.

2.

COST CONTROL & PREDICTABILITY



Modular Construction

Key Outcomes & Benefits

- Precision manufacturing ensured consistent quality.
- Off-site production reduced waste (controlled environment)
- All plastics and cardboard from materials used on site were recycled by Creo

3.

QUALITY & SUSTAINABILITY



Modular Construction

Key Outcomes & Benefits

- Teachers praised the natural light and acoustics
- Minimal disruption to on-site operations
- Post-occupancy survey results

4.

STAKEHOLDER SATISFACTION



Panel Discussion



Panel Discussion

1.

The Lynn Fripps project was completed in a year - what strategies or decisions made that schedule achievable?

Panel Discussion

2.

What obstacles came up during design or construction and how were they solved?

Panel Discussion

3.

Can you speak to how sustainability was incorporated into this project?

Panel Discussion

4.

What should school districts expect in terms of cost when choosing modular versus a conventional stick-build approach?

Panel Discussion

5.

What kind of feedback did you receive from staff, students, and facilities teams after occupancy?

User Feedback

Question: What improvements have you noticed since the opening of the new building?

Lynn Fripps Principal: ***“ Versus the portables that we used to have, there is more natural light [...] and more accessible spaces for the students and staff”.***

Existing Classroom



New Classroom



User Feedback

Question: How does the new space better support the daily needs of students and staff compared to before?

Lynn Fripps Principal: *“ It has allowed for more flexibility in the learning environment. [...] the additional workrooms, offices, and study space have allowed for more small group learning opportunities - it’s connected to the school versus being outside and away from everything”*

Existing Portables



New Classroom



User Feedback

Question: What aspect of the overall project has been the most impactful on the school community?

Lynn Fripps Principal: ***“Willoughby is a growing community [...] this additional space will meet the current and future needs of our community”***

“This beautiful addition will continue to support the children for a long time in this community. We’re very thankful”.

Existing Classroom



New Classroom



Panel Discussion

6.

If you could give one piece of advice to other school districts considering modular, what would it be?

Panel Discussion

7.

How does modular construction perform over time compared to conventional site-built methods?

Thank you!

Groupe Étude



Architecture
Group Study

CREO
CONSTRUCTION